

Sanitary Sewer O-Line Replacement Construction Near Dante Drive

Updated: August 1, 2024

Construction will continue to occur in the fenced area north of Dante Dr from the entrance gate on Dante Dr to the Ravenna Club House Entrance (please see image below for the approximate project area). Work to relocate an existing non-potable water line along the new sewer line location began the **week of July 22**nd and this work will continue **the week of August 5**th. Sewer pipe and manholes for the replacement main sewer interceptor will began **the week of July 29**th and will continue into the following weeks. As of 8/1, there has been one manhole base installed and 50 feet of the 798 feet of sewer pipe installed. Please refer to the image below for the extents of the installed replacement sewer. Construction is anticipated to be **completed in November 2024.**

Significant construction will occur in the project area, including large excavation equipment and trucks moving materials in and out of the area. Community members should expect construction noise and dust during working hours.

Occasional construction traffic delays should be expected as well. We understand how critical this area is for transportation in the community, therefore all roads will remain open to traffic and pedestrians throughout construction. Please be vigilant while traveling through this area and follow all traffic signs so that everyone can move safely. We are aware of these inconveniences and will do our best to minimize impacts to the community. The project area will be restored after construction is completed.

The construction timeline could change depending on field conditions, contractor coordination, and availability of materials. We will be providing updates. The new sewer line will provide long-term sewer service to the Roxborough community upon completion. Please call the District office at (303) 979-7286 with any questions. Thank you for your patience as we work on this critical infrastructure improvement for our customers.

